

Visit our showroom at:  
**Classic Log Homes, Inc.**  
 845 Hwy. 73 South  
 Wisc. Rapids, WI 54494  
 715-887-2550

January 1, 2008

**8" Stack Ht. 9"-10" Average Thickness**  
**50 x 60 Rustic D-Style Log Package Estimate**  
**Main Floor 3000 /sqft, Loft 2000 /sqft, Total sqft 5000**



[www.classicloghomes.biz](http://www.classicloghomes.biz)

**Authentic Hand-Peeled in Natural / Rustic**  
 Quality products at Wholesale prices!

This estimate is for a 50ft x 60ft log cabin in authentic hand-peeled 8 inch stack D-style logs with 8ft high full log walls and half log gable ends. It includes 2 tie logs overhead on the main level and a log ridge beam. It also includes the gasketing and hardware. This log package is totally modifiable to fit your individual needs. Please call if you have any questions.

Qty. L/F	\$ Ln/ Ft	\$ Each	Description	Options	Total
2,640	\$ 4.50		8" stack rough-sawn three sides, D-style white pine wall logs, traditional butt and pass in natural- rustic.		\$ 11,880.00
2,185	\$ 2.25		Matching 3" x 8" log siding figured for the outside of the gable walls ( interior gables included in options list) Note: you can also use full logs for the gables.		\$ 4,916.25
440	\$ 2.25		3" x 8" log siding figured for the outside of the dormer walls for a 16' shed style dormer. Note: This optional dormer estimate is not in the total below.	\$ 990.00	
4		\$ 20.00	Handleing charge for Natural Tails 48 needed for 4 corners (double quantity for the saddle notch) Note: This option is not included in total.	\$ 960.00	
2,185	\$ 1.06		Matching 2" x 8" ruff sawn boards figured for the interior gable walls	\$ 4,916.25	
40	\$ 8.40		10" stack double round flat top & bottom log beam to support floor joist	\$ 336.00	
104	\$ 9.60		2-Log cross ties, 9" top diameter	\$ 998.40	
572	\$ 6.40		Optional log floor joist, flat one side 10" top diameter	\$ 3,660.80	
32	\$ 3.68		8' post, 8" top diameter	\$ 117.76	
60	\$ 4.80		Log ridge beam	\$ 288.00	
4,825	\$ 0.50		1/4" x 1/4" bead of conceal log caulk inside and out for the basic package	\$ 2,412.50	
4,825	\$ 0.60		Foam Gasketing and Fastwing Log Screws	\$ 2,895.00	
14		\$172.50	Log stairs (\$172.50 per tread includes split log treads and 2 choices of log stringers)	\$ 2,415.00	
8		\$ 24.38	Cedar log post 6" diameter x 48" high with pre notching and drilling (figure one post per 8' section of rail plus one for the end)	\$ 195.04	
20	\$ 18.00		Pre-assembled northern white cedar log railings for horizontal areas.	\$ 360.00	
16	\$ 21.75		Pre-assembled northern white cedar log railings for stairs.	\$ 348.00	
			<b>Total for interior log railings: \$694.40</b>		
			<b>For the exterior railings you may need 7-7' sections and 5-48" posts</b>	\$ 949.02	
60	\$ 140.00		60FT log porch to cover an 8ft wide deck with log posts 8ft on center and a single log beam with log rafters 4ft on center and covered with tongue and groove.	\$ 8,400.00	
2,200	\$ 2.52 / sqft		\$2.52 sq.ft. or 1.05 lf for 2"x6" Tongue and groove pine floor for the loft	\$ 5,544.00	
			<b>Total for all options</b>	\$ 33,835.77	
This is a ballpark estimate for the size listed, some optional items are not plan specific, for an exact price please submit a full set of plans or a detailed list of materials. We would be happy to help please give us a call					
Shipping is estimated for one load in the central Wisconsin area, and includes a piggy back fork lift and unloading the truck. If you need a quote for another area please call. Note: your order may require more loads.					
All orders require a deposit of 50%. The balance will be due before shipment. Final payments payable by cashers check unless paid in advance. Deposits are non-refundable. This is an estimate for log materials only and does not include: labor, foundation, sub-floor, roof, interior walls, windows, doors, etc.				<b>Sub-Total</b>	<b>\$ 16,796.25</b>
				<b>5.5% WI Tax</b>	<b>\$ 923.79</b>
				<b>Shipping Estimate</b>	<b>\$ 450.00</b>
				<b>Total Due</b>	<b>\$ 18,170.04</b>

<b>Basic log package before tax and shipping</b>	<b>Sub-total</b>	<b>\$ 16,796.25</b>
<b>Total for all options</b>	<b>Options total</b>	<b>\$ 33,835.77</b>
<b>Complete log package estimate before tax and shipping</b>	<b>Total</b>	<b>\$ 50,632.02</b>

Note: 5.5% Sales Tax is only for Wisconsin Residents

Enter dimension information here

Dimensions		
ENTER	Width	50
ENTER	Length	60
ENTER	Wall Height	8
# courses	Main sqft total	3,000
12	Loft sqft total	2,000
# corners	Total sqft	5,000
4	sub-total	\$ 16,796.25
	option total	\$ 33,835.77
	total total	\$ 50,632.02



**Inside view with wane on the corners**



**Matching 3" x 8" log siding**